

BHS conceptual construction timeline

	Start	Completion
Bond campaign	7/26/18	11/5/18
VOTE	11/6/18	11/6/18
30 day waiting period	11/7/18	12/6/18
Schematic Design / Design Development	12/7/18	5/30/19
Hire Construction Manager	2/1/19	5/1/19
Update cost estimate	5/1/19	6/15/19
Revise scope as necessary	6/15/19	7/15/19
Prepare construction plans and specifications	7/15/19	2/1/20
Bid period	2/1/20	3/1/20
Negotiate final scope and cost	3/1/20	3/15/20
Contractor mobilization	3/15/20	4/1/20
Construction - Phase I (South, East, F additions)	4/1/20	8/1/21
Construction - Phase II (Summer renovations)	6/15/20	8/22/20
Construction - Phase III (A/B addition)	6/15/21	8/1/22
Construction - Phase IV (Remaining Renovations)	6/15/21	8/1/22
Demolish C, D and E Buildings	6/15/22	8/22/22
Finish sitework	8/22/22	10/15/22