



- Spring 2024 Work Forecast
- March 11-15
- Construction Mobilization
  - Install construction barrier fencing
  - Receive and stage geothermal materials/equipment
- March 18 - April 19
- Geothermal well drilling
- April 22-26
- Install structural supports on roof for ductwork and HVAC units
- April 29-May 24
- Inter-well piping installation
  - Install temporary gravel lay-down/parking area over well field
- May 28 - June 7
- Boiler room demo