### **BSD CAPITAL IMPROVEMENT PLAN**

#### **April, 2018 Capital Project Update**

Read the November update:

www.bsdvt.org/wp-content/uploads/2017/07/Board-Capital-Planning-Presentation.pdf




# **BSD 10 YEAR CAPITAL NEEDS**

\$9,883,134
φ1,700,000
\$1,700,000
\$357,956
\$3,239,601
\$6,103,505
\$352,556
\$1,299,837
\$1,269,772
\$844,036
\$10,007,561
\$3,942,042

# **FY18 PROJECTS**

- North End Early Ed Satellite Program at Smith
- South End Early Ed Center at Champlain
- Edmunds C Building Renovations
- Hunt Middle School Locker Upgrade



- Hunt Middle School Parking Lot Paving and Sidewalk Improvements
- > SA Playground Improvements
- ➢ BHS/BTC Elevator Replacement



# What is Early Education at BSD?

- 8 District Classrooms "High Quality 5 STAR" (5 is the highest rating)
- All Classrooms are taught by a Early Childhood Special Educator
- All Classrooms are Co-Taught by a Speech Language Pathologist
- All Teachers are trained in the following systems:
  - Vermont Early Learning Standards (VELS)
  - Teaching Strategies Gold (TSG) Data Collection System
  - Early Multi-Tiered Systems of Support (E-MTSS)







2017-2018 Current Enrollment:


**Total 541 Students Served** 


- **171 BSD Classrooms**
- 370 Receiving Act 166
- **100 Students on IEPs**
- 28 Intensive Special Needs

Where are Children Served: BSD Classrooms 8 Sites (Ira, Flynn, SA, IAA) 4 44 Early Learning Partner Sites 22 On Waitlist

# Why Build New Early Education Space?

- Current space is insufficient to meet enrollment demand
  - Universal preschool law has increased demand for preschool at public and private providers
- Early Education currently uses space in schools needed for K-5 programming
- Renovating Ira Allen building was considered, but...
  - Is nearly as expensive due to code compliance issues
  - Cannot accommodate additional classrooms to meet need
  - Would require finding alternative "swing" space for other projects (difficult and expensive)









# **PROJECTS DESIGN PROCESS**

- Principal/director & staff input to define program needs
- Engineering
  - Mechanical, Electrical, Plumbing
  - Structural
  - Civil
    - Stormwater Consultant
    - Landscaping Architect
    - Wetland Consultant
    - Traffic Consultant
      - Traffic Study

- Permit Requirements
  - Water, Wastewater & Stormwater
  - ➢ Fire & Safety
  - > Code Enforcement
  - Public Works
  - > Zoning
    - TRC
    - NPA
    - DRB
    - Historic
    - Conservation Board

# PROJECT TIMELINE/SCHEDULE

				2018													1	20	18																		
EVENT	ſ	DEC		JA	NU	AR۱	Y	FI	EB	N	IAR	СН	A	PR	IL		MA	Y		JU	NE		JUL	Y.	A	UGI	JST	S	EPT		ост	OBE	R	NC	v	1	DEC
TIME LINE - WEEK NUMBER	49 5	50 51	52	1 :	2 3	4	5 (	6 7	8 5	9 10	11	12 13	14	15 1	6 17	18 1	9 20	21	22 2	3 24	25 2	26 27	28 2	29 30	31	32 33	34 3	5 36 3	37 38	39 4	0 41	42 43	44 4	15 46	47 48	49	50 51 5
SITE ANALYSIS					Ø	1			Ø																												
\$500K ADVERTISEMENT NOTICE & PRE-QUALIFICATION						Π			Ø																												
MAJOR HOLIDAYS & BREAK PERIODS			Ø	Ø					2					5	Ν		1			1	Ø	V V	Ø	Z V	Ø	V											
BUILDING INSPECTOR & FIRE MARSHAL REVIEWS	Ø											M								Ĵ.																	
CONTRACTOR SUBMISSION FOR PRE-APPROVAL TO BID										E																											
FILE ZONING PERMIT																																					
Technical Review Committee (TRC - 2nd Thursday of Month) 4/12														N						8	2 - X																
CONSERVATION BOARD (CB) 5/7 on the agenda																6	Z																				
DESIGN ADVISORY BOARD (DAB) 5/8 (File before 4/25)																5	Z																				
EDMI: DEVELOPMENT REVIEW BOARD (DRB) 5/15 (File PH 4/18 & COA 4/25)							3 - Ye										K																				
PRE-K: DEVELOPMENT REVIEW BOARD (DRB) 6/5 (File PH 5/9)				8						0	~								6	Z																	
NPA WARD 5 (3rd Thursday of Month) - 4/19														5	N																						
NPA WARD 4/7 (4th Wednesday of Month) 4/25						Π									N																						
BID PERIOD - EDMUNDS						Π									N	Ø	Z	Ø	M					Τ													
BID PERIOD - EEE						Π												Ø		Z	Ø	Ø															
BIDS DUE - EDMUNDS						Π													Ø																		
BIDS DUE - EEE						Π															E	Ø		Τ													
BOARD AWARD OF CONTRACT 6/12 & 7/10											5									Ø			Ø									_					
BID RESULTS REVIEW (G.C. SELECTION)						Π					$\square$								₽6	Z	6	Z															
OWNER CONTRACTOR AGREEMENT - CD SET ISSUED - BUILDING PERMIT						Π									2					Ø			Ъ														
OWNER (HAZ. MAT.) ABATEMENT ASSESMENT & REVIEW						Π																															
HAZ MAT. ASSESMENT - BID - WORK						Π								6	2		V				EZ 6	Z											Π				
CONSTRUCTION PERIOD - EEE (287/SMITH)			Π			Π																	6	ZZ	Ø	R			ZØ	Ø	Z	R	Ø	N	₽₽	Ø	206
CONSTRUCTION PERIOD - EDMUNDS			П							200												N															206


#### NORTH END EARLY ED PROGRAM Smith Elementary School



- Satellite Pre K Program
- Connected to Smith Elementary School
- Energy Efficient
  Construction
  - LED Lighting
  - Heat RecoveryVentilation
  - Air Conditioning
  - Triple Glazed
    Windows
  - Well Insulated
    Building Envelope

#### NORTH END EARLY ED PROGRAM ENHANCEMENTS

- Five Classrooms
  - > Natural Lighting
  - > Teacher Offices
  - Age Appropriate Accessibility
- Motor Room
- Support Spaces
- 1:1 Spaces
- Staff Room
- Satellite Kitchen



#### NORTH END EARLY ED PROGRAM ENHANCEMENTS



- Vehicle Circulation Improvements
- Adequate Parking for Pre-K Parent drop-off
- Pedestrian/Bike Circulation
  - Improved Sidewalk/Crosswalk Safety
- Preservation of Mature Shade Trees & Orchard




#### SOUTH END EARLY ED CENTER 287 Shelburne Road

- Early Ed Center
- Stand Alone/Self Sufficient 2 Story Building
- Pre K on Ground Level
- Energy Efficient Construction
  - ➤ LED Lighting
  - Heat Recovery Ventilation
  - > Air Conditioning
  - ➤ Triple Glazed Windows
  - Well Insulated Building Envelope
- Sustainable Architecture
  - Recycled Materials
- Latest in Building Technology
- Access Controls/Surveillance



#### SOUTH END EARLY ED CENTER PROJECT ENHANCEMENTS

- Five Classrooms
- Motor Room
- 1:1 Spaces
- Staff Room
- Full Service Kitchen
- Conference Rooms
- Storage Space
- Nurse & Shower
- Support Spaces
  - Occupational/Physical Therapy
  - > Intervention
  - Mental Health Services
  - Speech/Language Pathology



#### SECOND FLOOR CENTRAL OFFICE ADMINISTRATION

- Moving central office functions allows 150 Colchester Ave to become temporary classroom space that will be needed during subsequent projects
  - Temporary classroom space options are limited and expensive
- Cost to build is cheaper than leasing in long run
  - BSD engaged a realtor for an analysis of lease space options
  - Leasing was as costly as new construction without the long term benefit
  - Parking costs approached \$100/employee/month at some locations
- Addresses current central office staff space constraints
- Space for training room / board meeting room
- Improved Safety & Accessibility
- Best use of District Resources



## CHAMPLAIN STUDENT DROP OFF



#### **Vehicle Circulation**

- Adequate Parking for Pre-K Parent Drop-off
- New Safe and Secure Champlain Student Drop-off
  - Addressing Congestion Issues on Pine Street

#### Pedestrian/Bike Circulation


- Provides Access from Shelburne Road
- Improved Sidewalk/Crosswalk
  Safety

# **EDMUNDS CAMPUS**



# **EDMUNDS CAMPUS IMPROVEMENTS**


- \* Space Utilization
  - New Dedicated Cafeteria  $\succ$ Space
- **Building Capital Improvements** \*
  - Heat Recovery >Ventilation/Air Conditioning
  - **Efficient New Windows**  $\succ$
  - LED Lighting  $\succ$
  - **New Interior Finishes**  $\succ$
  - New Kitchen  $\succ$
  - New Gym Floor  $\succ$
  - Lower Level A-C Link  $\succ$ Enclosure





## **EDMUNDS CAMPUS**


#### **IMPROVEMENTS**



- ADA Accessibility
  - Improved Circulation
  - New Restrooms
  - New Elevator
- Security & Life Safety
  - Secure Single Entry
  - > Monitored Access
  - > Upgraded Fire Alarm
  - Increased CampusSprinkler Protection

## **EDMUNDS CAMPUS**

#### MAKERSPACE




- Renovation of the EMS traditional library to a new student activity makerspace
- Grant funding was awarded to purchase makerspace equipment

#### EDMUNDS CAMPUS IMPROVEMENTS

#### Safety

- Addressing Snowdrop Hazard
- ✤ Vehicle Circulation
  - ➢ Student Drop Off
  - > BSD Busing
  - ≻ GMT
- Pedestrian/Bike Circulation



# **BSD 10 YEAR CAPITAL NEEDS**

School	Project Scope	Estimated Start	Timeline	Estimated Project Cost					
BDS Property Services Property (287 Shelburne Rd.)	South End Early Ed Center	August 2018	12-14 Month Construction Period (2	\$ 2.75 - 3.0 mil					
Champlain Elementary School	Student Drop Off Lane		summers & 1 academic year)						
Preschool Center Second Floor	Fit Up Second Story for Central Office Staff	August 2018	12-14 Months	\$ 2.25 mil					
Smith School Property (332 Ethan Allen Parkway)	North End Early Ed Satellite Program	August 2018	12-14 Month Construction Period (2 summers & 1 academic year)	\$ 2.25 - 2.5 mil					
Edmunds Elementary & Middle	"C" Building Basement Cafeteria & Kitchen	Phase 1 June 2018	4-6 Months	\$ 3.75 - \$4.25 mil					
School	ADA Secure Central Entrance & Student Drop Off Lane	Phase II June 2019	Summer Vacation	ψ 5.75 - ψ <del>τ</del> .25 mi					
Hunt Middle School	Lockers	August 2018	Summer Vacation	\$ 80k					
Hunt Middle School	Paving	July 2018	Summer Vacation	\$ TBD					
SA	Playground Equipment	August 2018	Summer Vacation	\$ 90k					
BHS/BTC	Elevator	July 2018	Summer Vacation	\$ TBD					

### ANTICIPATED BOARD ACTION TIMELINE





- May Board Meeting
  - ➢ Hunt Locker Bid
- June Board Meeting
  - Edmunds Construction Bids
  - > SA Playground Bids
  - ➢ BHS Elevator Bids
  - ➢ Hunt Paving Bids
- July Board Meeting
  - Early Ed Programs Construction Bids

Cultivating caring, creative, and courageous people. Join the journey!